BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of cc roads and drains at kanakanagara in ward no-04**				
2	Sanctioned Estimate No. And Date					
3	Name of the Contractor	**Sri G Venkategowda**				
4	Time Stipulated for Completion of work	180 days.				
5	Date of Commencement	~~R~~ 2/01/~~2018~~ 27/12/2017				
6	Date of Completion:	20/02/18				
7	Measurment Recorded					
	M.B No	818				
	Page No	81779 to 789				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	K.R Chidananda Murthy.				
	2) Asst. Engineer	Ramaraju				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	
50.00 Lakhs		(7.86% above) 5390,000/-	-	244/-		

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramaraju A.E

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

ASST. EXE.ENGINEER
SUBI- DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

H.V.

Executive Engineer
Project Division
Yelahanka Zone